

ID	Text10	Task Name	Start	Finish	4th Quarter			1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter			4th Quarter		
					Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
87		<b>SUSTAINABILITY OFFICE - Gantt</b>	<b>10/31/15</b>	<b>8/30/17</b>																											
1		<b>SUS Goal #1 - Install Lev. 2 EV Charg. Stations, 120v Outlets</b>	<b>10/31/15</b>	<b>8/30/17</b>																											
2		<b>Level 1 Receptacle Program (Approx. 800 Receptacles)</b>	<b>10/31/15</b>	<b>8/30/17</b>																											
3	✓	1 Develop Statewide Prioritized Scope and Budget	10/31/15	10/31/15																											
4	✓	2 Secure Funding for Assessment and Design Phases	12/31/15	12/31/15																											
5	✓	3 Assessment Phase	1/2/16	4/30/16																											
6		4 Design Phase, State Fire Marshall and DSA Reviews	5/1/16	10/31/16																											
7		5 Secure Funding for Construction	11/30/16	11/30/16																											
8		6 Bidding Phase (planned Finish date 3/30/17)	12/1/16	3/30/17																											
9		7 Construction (planned Finish date 8/30/17)	8/30/17	8/30/17																											
10		<b>Level 2 Program (Approx. 100 Charging Stations)</b>	<b>9/30/16</b>	<b>12/31/16</b>																											
11		1 Design Phase, St Fire Marshal+DSA Reviews; Bid Phase Complete	9/30/16	TBD																											
12		2 Construction	10/1/16	12/31/16																											