

DGS Solar Power Purchase Program Project Information

ID	Task Name	Finish	Duration	May 2006				Jun 2006				Jul 2006				Aug 2006				Sep 2006				Oct 2006				Nov 2006				Dec 2006			
				5/7	5/14	5/21	5/28	6/4	6/11	6/18	6/25	7/2	7/9	7/16	7/23	7/30	8/6	8/13	8/20	8/27	9/3	9/10	9/17	9/24	10/1	10/8	10/15	10/22	10/29	11/5	11/12	11/19	11/26	12/3	12/10
1	Complete Patton Solar Project	6/23/2006	7.6w																																
2	Complete Chuckawalla Solar Project	6/23/2006	7.6w																																
3	Complete CSU Dominguez Hills Solar Project	7/11/2006	10w																																
4	Complete CSU Chico Solar Project	11/1/2006	26.2w																																
5	Complete Cal Poly SLO Solar Project	11/1/2006	26.2w																																
6	Complete Caltrans District 10 Stockton Solar Project	12/1/2006	30.6w																																
7	Solicitation for Additional Solar Projects	12/29/2006	34.6w																																

Talking Points

For Solar Photovoltaic (PV) Projects

(Total for current solar projects is 2.9 MW)

1) Patton State Hospital

- a. Type - Parking Lot Canopy
- b. Size – 280 kW
- c. Status – 75% completed
- d. Completion Date – by June 23

2) Chuckawalla Valley State Prison

- a. Type – Open Field Fixed Array
- b. Size – 1,110 kW or 1.1 MW
- c. Status – 65% completed
- d. Completion Date – by June 23

3) CSU Dominguez Hills

- a. Type – Parking Lot Canopy
- b. Size – 560 kW
- c. Status – 75% completed
- d. Completion Date – by July 11

4) CSU Chico

- a. Type – Roof Top Installation (Acker Gym, Yolo Hall)
- b. Size – 330 kW
- c. Status – Executing agreements; SGIP milestone of May 25 for Proof of Project Advancement
- d. Completion Date – currently estimated for November 1

5) Cal Poly San Luis Obispo

- a. Type – Roof Top Installation (Engineering West Buildings)
- b. Size – 175 kW
- c. Status - Executing agreements; SGIP milestone of May 16 for Proof of Project Advancement
- d. Completion Date – currently estimated for November 1

6) Caltrans District 10 Stockton

- a. Type – Roof Top Installation (Shop Buildings B1 and B2) and Parking Lot Canopy
- b. Size – 205 kW
- c. Status - Executing agreements; SGIP milestone of May 16 for Proof of Project Advancement
- d. Completion Date – currently estimated for December 1

7) Solicitation for Additional Solar Projects

- a. Develop RFP and Agreements - revise current RFP and agreements to reflect new information and lessons learned.
- b. Issue bid package – target date is by end of July
- c. Award bid – by no later than end of December to allow for full 12 months to develop and install new solar PV projects; timing is critical to ensure that these additional solar projects capture the Federal Tax credits based on the Federal Energy Policy Act of 2005, which currently sunsets on December 31, 2007. **Target is 5 MW of additional solar projects.**