

Solar Photovoltaic (PV) Projects
(Total for current solar projects is 2.9 MW)

1) Patton State Hospital

- a. Type - Parking Lot Canopy
- b. Size – 280 kW
- c. Status – 75% completed
- d. Completion Date – by June 23

2) Chuckawalla Valley State Prison

- a. Type – Open Field Fixed Array
- b. Size – 1,110 kW or 1.1 MW
- c. Status – 65% completed
- d. Completion Date – by June 23

3) CSU Dominguez Hills

- a. Type – Parking Lot Canopy
- b. Size – 560 kW
- c. Status – 75% completed
- d. Completion Date – by July 11

4) CSU Chico

- a. Type – Roof Top Installation (Acker Gym, Yolo Hall)
- b. Size – 330 kW
- c. Status – Executing agreements; SGIP milestone of May 25 for Proof of Project Advancement
- d. Completion Date – currently estimated for November 1

5) Cal Poly San Luis Obispo

- a. Type – Roof Top Installation (Engineering West Buildings)
- b. Size – 175 kW
- c. Status - Executing agreements; SGIP milestone of May 16 for Proof of Project Advancement
- d. Completion Date – currently estimated for November 1

6) Caltrans District 10 Stockton

- a. Type – Roof Top Installation (Shop Buildings B1 and B2) and Parking Lot Canopy
- b. Size – 205 kW
- c. Status - Executing agreements; SGIP milestone of May 16 for Proof of Project Advancement
- d. Completion Date – currently estimated for December 1

7) Solicitation for Additional Solar Projects

- a. Develop RFP and Agreements - revise current RFP and agreements to reflect new information and lessons learned.
- b. Issue bid package – target date is by end of July
- c. Award bid – by no later than end of December to allow for full 12 months to develop and install new solar PV projects; timing is critical to ensure that these additional solar projects capture the Federal Tax credits based on the Federal Energy Policy Act of 2005, which currently sunsets on December 31, 2007. **Target is 5 MW of additional solar projects.**