CALIFORNIA DEPARTMENT OF GENERAL SERVICES DIVISION OF THE STATE ARCHITECT



CHECKLIST FOR SITE INSPECTION OF RELOCATABLE BUILDINGS

To be completed by the Project Inspector when the construction work is 100% complete

Rev. 4-02

For use on single-story relocatable projects only, in lieu of semi-monthly reports

School Do		SA File Number			
Inspector	DSA Applica	DSA Application Number			
Number of buildings	on site under this application	Date	!		
Building Serial Numb	bers				
	of Record must complete and submit a copy of this checklist to DSA for <i>ea</i> by the date of the building's occupancy.	ach site along with a	Verified	Report	(DSA
Foiiii 333-0) by	ry the date of the building's occupancy.		YES	NO	N/A
1. Received DSA-	approved plans and specifications		- 🗌		
2. Building location	n same as shown on approved plans. (Any deviation requires DSA a	approval.)	- 🗆		
•	rect application number; for new construction, application number ar match in-plant inspector's form 6, and correct floor, roof, and wind		- 🗆		
	-approved Test & Inspection Form, all testing and special inspections listed were performed		- 🗆		
	vation with respect to grade wn on approved plans or within limits of DSA IR 23-6		- 🗆		
6. Underfloor vent	t size and location same as shown on approved plans and are unol	bstructed	- 🗆		
	on plates are pressure-treated vith tags having appropriate treatment identification		- 🗆		
8. Wood foundation	on plate size and layout and steel pipes per approved plans		- 🗆		
9. Shear transfer p	plates or connectors or structural plywood skirting and nailing per a	approved plans	- 🗆		
10. Concrete found	dation per approved plans		- 🗆		
11. Fire alarm syste	em installed per approved plans and testing passed		- 🗆		
12. Ramp slope sta	arts a minimum of 42 inches from the door strike		- 🗆		
	cess requirements per approved plans, f travel, toilet upgrading, signage, ramp transitions, parking, etc		- 🗆		
14. Electrical bondi	ing between steel frame modules and ramp		- 🗆		
15. Electrical groun	nding and testing – specify results: ohms		- 🗆		

Important: Read before using this form

Section 4-337, Part 1, Title 24 California Code of Regulations requires inspectors to submit semi-monthly reports. This checklist is an acceptable alternate to this requirement for site inspections of single-story, factory-built relocatable building projects only. Failure to submit a semi-monthly report or this alternate checklist may be grounds for DSA to withdraw your approval. This alternate will reduce the total amount of paperwork generated and reviewed. It will also provide DSA a means for a timely and effective visit to the job site, evaluation of the inspector, and closing of the application. This checklist must be completed and promptly submitted to DSA by the date of occupancy. If the construction is complete and in compliance with approved plans and specifications, attach a 100% (final) verified report (Form DSA-6). If the construction is not complete and/or there are outstanding deviations, attach a verified report that notes the percentage complete and includes a list of deviations.