

Status

December 01, 2004

Department of General Services Telecommunications Division

CALNET Single Point of Failures (SPF)

Status Items:

A. Chico/Sacramento leased line solution:

- ❑ MCI placed a change order with Sprint requesting Sprint deliver service to SBC POP. Completion still scheduled for December 31.

B. Monterey to San Luis Obispo leased line solution:

- ❑ The due date from AT&T to MCI is 12/1/04. Completion still scheduled for December 31.

C. Bakersfield to Los Angeles leased line solution:

- ❑ MCI placed a change order with Sprint requesting Sprint deliver service to SBC POP. Completion still scheduled for December 31.

Next Steps:

- ❑ As the lease providers complete the provisioning of each circuit for MCI, MCI will then schedule with SBC to swing the circuits over to the CALNET.
- ❑ Next Status will be posted on the DGS/TD website December 16th.
- ❑ Completion notification will be emailed to all meeting participants after all leased circuits are brought onto the CALNET.