

PRELIMINARY
 BID TABULATION FOR
 STRUCTURAL RETROFIT-CDC CSP
 BUILDING 22 MODULARS
 DEPARTMENT OF GENERAL SERVICES
 CALIFORNIA STATE PRISON, SAN QUENTIN
 MARIN COUNTY, CALIFORNIA

BID OPENING: December 11, 2003 – 2 P.M. @ Napa, CA

STATE'S ESTIMATE: \$3,500,000

CALENDAR DAYS: 240

AWARD PERIOD: 45 Days – January 26, 2004

PROJECT MANAGER: Ivan Chew, Tel. 916-375-4209

CONTRACT OFFICER: James Frolich, Tel. 916-376-1770

BIDS RECEIVED AND OPENED BY:

Cathryn Thomas

BID OPENING WITNESSED BY:

Dana Williams

	BIDDER	BID SECURITY	LUMP SUM
1. #	Design Space Modular Buildings 10631 Banana Ave Fontana, CA 92337 909-349-2800 909-349-2110 (FAX)	Bond	\$3,996,625
2. #	C. Overaa Construction 200 Parr Blvd. Richmond, CA 94801 510-234-0926 510-237-2425 (FAX)	Bond	\$5,990,000

IMPORTANT NOTE: This is only a PRELIMINARY bid summary, not the final. The Final Bid Tabulation will not be posted until the bids have been evaluated by the State and a responsive low bidder has been determined.

* Small Business Preference Requested

DVBE Documents Not Analyzed