

**PRELIMINARY  
 BID TABULATION FOR  
 NAPA NURSERY OFFICE/CLASSROOM BUILDING  
 CALIFORNIA CONSERVATION CORPS  
 NAPA, NAPA COUNTY, CA**

BID OPENING: August 14, 2003 - 2:00 PM @ W. Sacramento, CA  
 STATE'S ESTIMATE: \$400,000  
 CALENDAR DAYS: 180  
 AWARD PERIOD: 45 Days – September 29, 2003  
 PROJECT MANAGER: Richard Myren, Tel. 916-376-1714  
 CONTRACT OFFICER: Robert Hobkirk, Tel. 916-376-1755

BIDS RECEIVED AND OPENED BY: Robert Hobkirk	BID OPENING WITNESSED BY: Nancy Whiteside
--	--

<u>BIDDER</u>	<u>BID SECURITY</u>	<u>LUMP SUM</u>
1. Design Space Modular Buildings # 2030 Peabody Rd., Suite 310 Vacaville, CA 95687 866-889-7777 707-450-0908 (FAX)	Bond	\$ 401,349
2. GE Capital Modular Space # 2910 Ramco Street W. Sacramento, CA 95691 916-373-9000 916-372-2602 (FAX)	Bond	\$ 442,409

**IMPORTANT NOTE: This is only a PRELIMINARY bid summary, not the final. The Final Bid Tabulation will not be posted until the bids have been evaluated by the State and a responsive low bidder has been determined.**

- \* Small Business Preference Requested
- # DVBE Documents Not Analyzed